









OPERATIONS & MAINTENANCE REPORT



District Safety Program

The District Superintendent continues to conduct a series of Tail-Gate safety meetings during the week to keep employees mindful of safety precautions and the proper operation of equipment. Safety meetings were held on:

- Heat Illness Prevention
- Lock out - Tag out
- Hazard-Communication
- Personal Protection Equipment Safety
- Safety Data Sheets

Maintenance Operations

Under the direction of Wayne Fox, District Superintendent, staff addressed maintenance concerns throughout the District.

The major maintenance projects include:

- Repair wash-ins on canals.
- Mechanical weed removal around headwalls and gated areas.
- Removal of trash and debris from canals.
- Dewatering and repairs to Area Pipelines.
- Touch up painting at TID yard.

Vehicle Maintenance Program

The Vehicle Maintenance staff (VM Staff) has been busy maintaining and repairing construction and maintenance equipment. The maintenance issues that have been addressed include:

- Maintenance and light repair to District fleet
- 90-day D.O.T. inspections
- Servicing equipment at Cordeniz Basin project
- Repairs to equipment at Cordeniz Basin project

Herbicide Application Program

The Herbicide Application Staff (Herbicide Staff) has been working on applying herbicide chemicals to District canal embankments. Herbicide staff also provided contact spray operations for Evans Ditch Co.

The following chemicals were used at the specified rates:

Chemical	Rate	Units
Roundup	1188	Gallons
Tribune	150	Gallons
No Foam A	417	Gallons
Lifeline	560	Gallons
Roundup Cust.	22	Gallons
Payload	12	Ounces
Milestone	45	Ounces
Copper Sulfate	6040	Pounds

Construction Projects

The District construction staff under the direction of Mr. Fox has been working on the following projects:

Cordeniz Basin Project

- Build Inlet Structures to basins cells
- Install 24" inlets to basins
- Install gates in distribution boxes.
- Build outside bank on Cell No.2 (South)
- Start to stockpile material on north side of project from bottom of basin.
- Manage dirt removals by contractors

Modernization Phase II (SCADA)

- On Hold until water season is done.

Pictures



Leak repairs on City Pump by Borges Irrigation.



Compacting around distribution box at Cordeniz basin.



Form installation on bottom of Inlet Structure of Cell No.1 (north).



Placement of concrete on bottom of Inlet Structure.



Setting of wall forms for inlet structures.



Installation of 24" gates on cell No.1 & No.2 distribution box.



Installation of 24" line gate on northeast side of Cell No.2.



Building bank on Cell No.2 at Cordeniz basin.



TID water truck at work on Cordeniz basin.



Mechanical weed removal on Main canal at Mooney Blvd.